

APPLICATION No.: 9074

TAP CLEARED ✓

LOCATION: 111-113 Tremont  
 OWNER: Harold Pallatroni

DATE BEF. AFT. REMARKS

2/20/79 Reamed

MEASURES: 5/8"  
 S from Union St. 220.1 ft.  
 E from W line Tremont 6.5 ft.  
 N from S line house 3.2 ft.

8/10/92: tap reamed

7/30/01 8/2/01 9:30 am 2001-310-0857

March 8, 1977 Renewed from 6" outside curb stop to the property line.

7½ ft. - 3/4" Copper tubing Caldwell Stop Box  
 3/4" Curb Stop 2 - 3/4" x 3/4" lead to cop.  
 adapt. XXS

2/20/79: Renewed from main to 1 ft. from main. 1 ft.-  
 3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-  
 cop. adapt. XS

8/10/92: Ch 90 project Pavao Const. renewed from main to prop line  
 Stock: 13ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop  
 box 1-3/4x5/8 lead-cop adapt.xs 1-3/4x5/8 Fig 413  
 NOTE: HAD TO RENEW TO PROP LINE FOUND COPPER DAMAGED INSIDE  
 CURB STOP Ins.JRodrigues

=====

7-25-00 8' punch

8/3/01 Renewed from prop. line to ins. cellar. (8 ft.  
 ins. prop. line) Stock: 8 ft.- 3/4" copper tubing, 1 -  
 3/4" x 3/4" cop to cop cplg., comp  
 -----

[illegible]

## CHARGE OUTS

[illegible]