

APPLICATION No.: 9084

TAP CLEARED

LOCATION: 31 County St.

OWNER: Manuel Jacintho Et Al.

MEASURES: 1/2"

H-lead

May 14, 1897

S from

Scott St.

116.7 ft.

E from W line

County St. 4.3 7.5 ft.

N from S line

house

5.5 ft.

May 2, 1975 Renewed from the main to the prop. line.
 14 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop
 Caldwell Stop Box 5/8" lead to cop. adapt.
 5/8" x 3/4" Fig. 413 MS

Owner refused to renew service.

1/10/2019: Lead service line replacement program phase 1

Contractor: P. Gioioso, TYPE CU, Diamet 1 inch, Water Pressure 100

Distance from main to curb stop N/A

Distance curb stop to meter 12'

Distance from curb face to curb stop 2'

Depth of service 3.5'

Total length of new pipe installed 12'

Curb stop replaced: NO Size N/A

Corporation replaced: NO Size n/a

Ball valve furnished: YES Size 1"

remarks: Phone and electric running parallel 2LF apart
 from each other.

DATE

BEF.

AFT.

REMARKS

5/2/75

Reamed ✓

METER HISTORY

| DATE | SET OUT | SIZE | MAKE | NUMBER | READING | TEST | | | REMARKS |
|----------|---------|------|-------------|----------|---------|------|--|--|---------|
| | | | | | | | | | |
| 12/26/63 | | 5/8 | Trident Mag | 16811445 | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

CHARGE OUTS

