

APPLICATION No.: 8178

TAP CLEARED

LOCATION: 122 Perry

DATE

BEF.

AFT.

REMARKS



OWNER: Robt. M. Chandler

MEASURES: 5/8"

E from	Acushnet Ave.	232.6 ft.
N from S line	Perry	9.0 ft.
W from E line	House	2.0 ft.

Date: 11/15/2019

Contractor: City of New Bedford

Renewed Main to Meter

CSVALVE 3/4" Curb Stop Valve-.75 Units 1 UOM Each

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

Cop-.75 Box of 3/4" Copper Tubing Units 39 UOM Feet

BVALVE-.3/4" Ball Valve 75 Units 2 UOM Each

Bush-.75x 3/4" x 1/2" Brass Bushing.5 Units 1 UOM Each

FSxFT 3/4" Female Sweat x 1/2" 90-.75x.5 Female Thread 90 Units 1 UOM Each

Elbow-.75 3/4" 90\* Copper Elbow Units 1 UOM Each

MAadapt-. '3/4" Copper Male adapter 4 Units 1 UOM Each

C-ELBO 3/4" 90\* Copper elbow W.75 Units 2 UOM Each

CorpAdap 5/8" Corp Adapter t-5/8 Units 1 UOM Each

[illegible]