

APPLICATION No.: 9209

TAP CLEARED

LOCATION: 63 Deane St.

OWNER: Arthur D. Agusra

MEASURES:

5/8"

E from	Front	192.5
S from N line	Deane	7.0
W from E line	House	0.5

Nov. 28, 1960 Renewed from $\frac{1}{8}$ ft. outside curb stop to $2\frac{1}{2}$ inside curb stop
3 ft. of $\frac{3}{4}$ " copper tubing
 $\frac{3}{4}$ " cop. to cop. stop, fig. 415 - r.H.
2 lbs. wiping solder

Aug. 8, 1961 Rewiped outside joint of curb stop
1lb. of wiping solder

9/18/78: Franklin Const. renewed service from the main to the property line. 25 ft. $\frac{3}{4}$ " copper; $\frac{3}{4}$ " curb stop; Caldwell stop box; $\frac{5}{8}$ " x $\frac{3}{4}$ " Fig. 413; $\frac{5}{8}$ " x $\frac{3}{4}$ " lead-cop. adapt. XXS

S from S line 7.0'

N x S Line Deane St 14.0' Pipe inside property 7.0'

8-24-18: Renewal curb stop to meter Contractor WC SMITH
Inspector Manuel Rose

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]