

APPLICATION No.: 9221

LOCATION: 68 Crapo St

TAP CLEARED

OWNER: _____

31-313

MEASURES: Aug 9, 1897

S X Thompson St 95.0 ft

W X E line Crapo St 7.0 ft

N X S line Home 14.0

1" Copper Service

5/14/2019 Lead service line replacement program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 100

Distance from main to curb stop (ft) 20

Distance curb stop to meter (ft) 12.6

Distance from curb face to curb stop (ft) 1.4

Depth of service 4.0

Total length of new pipe installed (ft) 12.6

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4" union installed 1 ft outside
curb stop

DATE

BEF.

AFT.

REMARKS

6/30/95 Tap

7/17/95

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

