

APPLICATION No.: 9361

TAP CLEARED ✓

LOCATION: 599 Union

OWNER: Charles H. Steele

DATE

BEF.

AFT.

REMARKS

8-11-65

Reamed

MEASURES:

3/4"

W from

Armour

56.6 ft.

S from N line

Union

9.3 ft.

W from E line

house

7.2 ft.

5/12/99 1999 2008012

 August 11, 1965 Renewed from main to a point 1 ft. from main.
 1 ft. of 3/4" copper tubing 1 reused corp. coupling

April 22, 1998 DPW broke service while digging to repair sewer.
 Renewed from a point 12 ft. S x curb stop to a point 17 ft. S x curb stop./
 5 ft. - 3/4" Copper tubing 1 - 3/4" curb stop (buried)
 2 5/8" x 3/4" lead to copper adapt XXS

 6-22-98 Bisco Cont renewed from main to a point 2 ft from the main.
 Stock: 2 ft - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead to cop. adapt.
 XXS., 1 - 3/4" Corporation tap, Cont to maintain cut.
 Installed 10" ductile main

2-18-99 M. Pavao Const. renewed from main to prop. line
 Stock: 35 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop
 1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.
 adapt. XXS M. Pavao Cont. to maintain cut.

5-13-99 Renewed from property line to ins. cellar..
 (8 ft. ins. property line) Stock: 13 ft. - 3/4" Copper
 tubing, 1 - Caldwell Stop Box, 1 - 3/4" x 3/4" cop to cop
 cplg. ,comp.

[illegible]

CHARGE OUTS

[illegible]