

APPLICATION No.: 9405

TAP CLEARED

LOCATION: 408 Orchard St

OWNER:

31-313

MEASURES:

May 18, 1898

N X Thompson St

177.0 ft

W X E Line Orchard St

8.8 ft

N X N Line House

12.0 ft

1" Copper Service

10/18/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (Ft) 24.1

Distance from curb stop to meter (ft) 22.4

Distance from curb stop to curb face (ft) 1.7

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 46.5

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

Remarks: 3/4-1 union installed 1.0 LF outside curb stop

DATE

BEF.

AFT.

REMARKS

[illegible]