APPLICATION No.: 9493		ED		
LOCATION: 888 Rockdale Ave.	DATE	BEF.	AFT.	REMARKS
OWNED. We Verl	12-26-79	5		Reamed
3/4"				
MEASURES: S from Milton 26.5 ft. W from E line Rockdale Ave. 6.5 ft.				
S from N line Body of House 3.0 ft.				
Dec. 26, 1975 Renewed from the main to a point 4 ft. from the main.				
4 ft. 3/4" copper tubing 1 3/4" x 3/4" fig. 413 1 3/4" x 5/8" lead to copper adapter XXS				
June 1, 1976 Renewed from 6th outside curb stop to 4 ft. inside curb stop.				
5 ft 3/4" Copper tubing 3/4" Curb Stop Caldwell Stop Box 2 - 5/8" x 3/4" lead to				
caldwell Stop Box 2 - 5/0" x 3/4" lead to copper adapt. XXS				
7/17/09 - West End Water Main Rehab Contract #4 - Perrina Const.				
Renewed service from main to property line				
52.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop; 1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM				
		`		

METER HISTORY								CHARGE OUTS		
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST		REMARKS	
3-3-38		3/4	Hersey D	1715530						
						-				
								FIRE		
			4-12-2							
					,					