

APPLICATION No.: 9497

TAP CLEARED 85-36-2087 *

LOCATION: 70 Walden

OWNER: Bradford Smith Devs.

3/4 COPPER

MEASURES:

S from	Maxfield	91.3 ft.
W from E	Walden	6.9 ft.
S from N	house	1.6 ft.

December 16, 1974 Renewed from 6" outside curb stop to property line.

7 ft. - 3/4" Copper tubing 3/4" Curb Stop
Caldwell Stop Box 2 wipe joints

7/3/79: Franklin Renewed service from the main to the prop. line; 25 ft. - 3/4" copper; 3/4" curb stop; stop box; 5/8" x 3/4" Fig. 413;

9/12/85: REnewed from 8 ft. ins. prop line to ins. cellar
Stock: 8 ft. 3/4" copper tubing 1 Caldwell stop box
1 3/4 x 3/4 cop to cop cplg. comp.

=====

June 28, 1996:

Copper was pulled by wastewater
REnewed from property line to 22ft west
Stock: 22ft 3/4" copper tubing 2-3/4" curb stop
1- Caldwell stop box 1-3/4x3/4 cop-cop cplg.comp
Insp. FBento

=====

6-2-95 S&B Const. renewed from the newly installed 8" ductile main to a point 23 ft. S&B Const. supplied stock:, 2.3 ft. - 3/4" Copper tubing, 1-3/4" Corporation tap. S&B Cont. to maintain cut.

[illegible]