

LOCATION: 301

OWNER: A Alves

MEASURES:  $3/4''$

E from	Pleasant	10.6 ft.
S from N	Walnut	6.5 ft.
E from W	house	3.0 ft.

-----  
June 10, 1963 Renewed from main to 6" outside curb stop  
20 ft. of 3/4" copper tubing 1 3/4" cop. to cop. cplg.  
1 3/4" reused corp. cplg.  
This service is now new from main to a point 2 ft. inside curb stop.

January 24, 1957 Renewed from a point  $\frac{1}{2}$  ft. outside curb stop to  
a point 2 ft. inside the curb stop  
2  $\frac{1}{2}$  ft. of  $\frac{3}{4}$ " copper tubing 2 lbs. wiping solder  
1  $\frac{3}{4}$ " copper stop

June 7, 1951 Leak at tap. No stock used.

-----  
Nov. 1, 1979: Franklin renewed service from the curb stop to the property line.

7 ft.-3/4" copper  
1-5/8" x 3/4" lead-cop. adapt.

June 11, 1984 - Renewed from property line to inside cellar. Stock: 15.0 Ft. - 3/4" copper tubing;  
1 - 3/4" x 3/4" copper to copper cplg. comp.

7/21/65

3/4

Hersey

528490

June 15, 1994 Renewed service from 1½ ft. outside curb stop to inside cellar.  
22 ft. - 3/4" copper tubing 1 - 3/4" curb stop reused same stop box  
1 - 3/4" x 3/4" cop to cop cplg., comp.

Note: This should have been a new service #31785 - but was renewed instead.  
Removed cop sweat cplg. Installed 3/4" x 3/4" cop to cop cplg., 1½ ft. - 3/4" copper tubing than  
a 3/4" curb stop.