

APPLICATION No.: 9531

TAP CLEARED

LOCATION: 107 RobesonOWNER: HinesMEASURES: 3/4"

W from Cedar 55.4

S from N line Robeson 7.0

W from E line house 2.2

October 21, 1969 Renewed from 6" outside of curb stop to the property line.

8 1/2 ft. of 3/4" copper tubing 2 wipe joints

1 3/4" Hays curb stop

MAY 12 1982 --Tilcon renewed from the main to the curb stop.

20.0 ft. -3/4" copper; stop box; 1" x 3/4" Fig. 413;

- - - - -
Dec. 22, 1989 shut off at curb stop.

This service has been shut off for over one year and must have copper before turning on. 12/31/90

2/4/93: Renewed from prop line to ins.cellar (7ft ins.prop line)

Stock: 7ft 3/4" copper tubing 1-3/4x3/4 cop-cop cplg.comp

=====

DATE

BEF.

AFT.

REMARKS

930 6 1914

[illegible]