

TAP CLEARED 85060822

OWNER: David Grossman

MEASURES: $3/4''$

W from	Cottage	141.0 ft.
N from S	Willis	6.6 ft.
E from W	body of house	2.7 ft.

April 3, 1972 Renewed from 6" outside curb stop to the property line
8 1/2 ft. of 3/4" copper tubing 1 3/4" Hays curb stop
2# wiping solder

2/8/85: Renewed from 1/2' outside curb stop to prop line
Stock: 8.0ft. 3/4" copper tubing 1 3/4" curb stop
1 Caldwell stop box 2 3/4x5/8 lead to cop adapt.xxs

110 Willis St

Date: 5/23/2023

Contractor: City of New Bedford

Renewed Main to Meter

Type of Pipe: Copper

Size: 3/4"

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

(3-4)" PR ¾" PROPRESS S2 90 OPRESS S2 90 Units 2 UOM Each

MeterCou 5/8" Meter Coupling p- (5-8)" Units 2 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

CSValve- 3/4" Curb Stop Valve (3-4)" Units 1 UOM Each

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 25 UOM Feet

METER HISTORY

[illegible]

CHARGE OUTS