

APPLICATION No.: 9650

TAP CLEARED 8327-0005

LOCATION: 36 Liberty

OWNER: W.S. Thompson (INACTIVE SER) 1/1/1899

MEASURES: 5/8" Copper July 10, 2015  
 N from Court 231.9 ft.  
 W from E line Liberty 6.6 ft.  
 N from S line house 8.0 ft.

1/10/92 TAP REAMED

July 7, 1983 Renewed from 6" outside curb stop to 2½ ft.  
 inside curb stop.

1-3/4" curb stop 1-curb stop box  
 3"ft. 3/4" copper tubing 2-5/8" x 3/4" lead-cop. adapt. XS  
 Sidewalk: 5' x 5' Cement

1/10/92: Renewed from main to a point 3ft Stock: 3ft 3/4" copper  
 tubing 1-3/4x5/8 lead-cop adapt.xs 1-3/4x5/8 Fig.413

5/31/05 Renewed from newly installed main to property line.

STOCK: 26 ft. 3/4" Copper Tubing; 3/4" Curb Stop; Caldwell Stop Box;  
 3/4x5/8 lead to cop. adapt.; 3/4" Corporation Tap.

SILVA CONSTRUCTION TO MAINTAIN CUT.

7/10/15: Renewed from curb stop to meter w/ 3/4" copper  
 Contractor: W.C. Smith & Sons. Inspected by: P.R.



[illegible]