

APPLICATION No.: 9699

LOCATION: 259, 261, 266 Rivet St

TAP CLEARED

OWNER:

31-313

MEASURES: 1 Copper Service
12/11/2018 Lead Service Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 95(corp)
Distance from main to curb stop (ft) 29
Distance from curb stop to meter (ft) N/A
Distance from curb face to curb stop (ft) 1.5
Depth of service (ft) 3.5
Total length of new pipe installed (ft) 29
Curb stop replaced: Yes size 1"
Corporation replaced: Yes size 1"
Ball valve replaced: No
Remarks: P.G. replaced 3' of sewer pipe

DATE

BEF.

AFT.

REMARKS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

Diagram of a culvert cross-section. The culvert is semi-circular with a diameter of 54.5'. The invert is at 29'. The crown is at 39.5'. The side walls are 16' high. The bottom is 44.5' wide. A square symbol indicates the center of the culvert is 16' from the side walls. The label "Culvert" is written vertically on the right side.

30

APPLICATION No.: 9699

TAP CLEARED

LOCATION: 259-61-66 Rivet St.

OWNER: Francisco & Rose Oliveira

992-2365

DATE

BEF.

AFT.

REMARKS

6-7-00 2000 2310 046

MEASURES:

1/2"

H lead

Jan. 26, 1900

E from

Crano St.

50.8 ft.

S from N line

Rivet St.

9.1 ft.

E from W line

house

12.7 ft.

August 31, 1975 Renewed from the main to 7 ft. in front of the main.

7 ft. - 3/4" Copper tubing 1 wipe joint

3/4" x 3/4" Fig. 413

December 15, 1975 Renewed from 1/2 ft. outside curb stop to the property line.

9 ft. 3/4" copper tubing 1 3/4" curb stop

1 stop box 1 5/8" x 3/4" lead to copper adapter XXS

1 5/8" x 3/4" lead to copper adapter XS

July 24, 1992 - Meter reader notified shop - water in cellar could not read meter.
checked by T. Southworth - sewer problem!

7-19-2000 Renewed from property line to inside cellar. Stock:
5 ft. - Copper tubing, 1 - 3/4" x 3/4" cop to cop
cplg., comp.

[illegible]

CHARGE OUTS

[illegible]