

APPLICATION No.: 9713

TAP CLEARED

LOCATION: 22 Rockland St.OWNER: Lionel B. Mello

MEASURES:

$\frac{3}{4}$ " Copper Apr. 9, 1900
 S from Rockland St. 33.8 ft.
 E from W line Purchase St. 6.5 ft.
 N from S line body of house 11.6 ft.

 June 1, 1962 Renewed from the curb stop to property line.
 $7\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing 2 lbs. wiping solder

July 20, 1962 Renewed from property line to meter inside bldg.
 $7\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing
 Stock supplied and installed by owner's plumber.

7-15-99 Renewed from main to property line. Note:
 Remove $\frac{3}{4}$ " coupling solder at property line- install
 $\frac{3}{4}$ " x $\frac{3}{4}$ " cop to cop. Stock: 16 ft. - $\frac{3}{4}$ " Copper
 tubing, 1 - $\frac{3}{4}$ " Curb Stop, 1 - Caldwell Stop Box,
 1 - $\frac{3}{4}$ " x $\frac{3}{4}$ " cop to cop. cplg., comp., 1 - $\frac{5}{8}$ " x
 $\frac{3}{4}$ " Fig. 413.

DATE

BEF.

AFT.

REMARKS

7-15-99 Tap reamed

[illegible]

CHARGE OUTS

[illegible]