

APPLICATION No.: 9756

TAP CLEARED

LOCATION: 484 Allen St.

DATE

BEF.

AFT.

REMARKS

OWNER: Carlos P. Medeiros

3/28/90: TAP REAMED

MEASURES: 5/8"

L lead

June 22, 1900

W from

Winter St.

133.5 ft.

N from S line

Allen St.

7.5 ft.

E from Wline house

July 9, 1964 Renewed service from main to 4 ft. from main

4 ft. 3/4" copper

1 5/8 tail piece (used)

1 lb. wiping solder

Tap reamed

Street cut 2 x 5 Warrenite

Coproressor Ingersoll Rand 1/2 hr.

Lownds

Abraham

August 31, 1976 Renewed from 1/2 ft. outside curb stop to
a point 2 ft. inside curb stop.

2 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop

Stop Box 2 - 5/8" x 3/4" lead conn.

3/28/90--Chap 90 Proj. Renewed from main to prop line

Stock: 18 ft. 3/4" copper tubing 1-3/4" curb stop

1-3/4x5/8 lead to cop adapt. xs 1-3/4x5/8 Fig.413

=====

METER HISTORY

CHARGE OUTS

[illegible]