

APPLICATION No.: 9811

TAP CLEARED

LOCATION: 109 North

DATE

BEF.

AFT.

REMARKS

OWNER: Holy Family School

MEASURES: 2"

E from	Summer	115.3 ft.
S from N line	North	7.1 ft.
E from W line	bldg.	4.0 ft.

June 27, 1972 Renewed from taps to 4 way branch on 2" line.

7½ ft. - 1" Copper tubing 3-1" x 1¼" Fig. 413

3-1" Meter cplgs. 1-1" female adapter

2-1" elbows

This 2" service has 3 - 1" taps that feeds into 2" copper line.
 - - -

 November 22, 1975 Renewed from the new 30" main in North St. to 4 ft. from the property line. 2" copper already in sidewalk.

26 ft. 2" copper tubing (2.5 ft. E x curb stop)

1 2" Jones corp. stop, C.F. 1 2" Hays curb stop, D.F.

1 2" cop. to cop. coupling (4.3 ft. S x N line of North St.)

Buffalo gate box

MEASURES:

E x E line Summer St.	115.0 ft.
E x W line School	3.5 ft.
S x N line North St.	5.3 ft.
S x S line School	30.5 ft.

Contractor Farland Corp cut and capped service at the tap at the main 06.07.2023
 Inspector Percy Reynolds

