

APPLICATION No.: 9826

## TAP CLEARED

LOCATION: 845-7 Rockdale Ave.

OWNER: Antone &amp; K Okolski

DATE

BEF.

AFT.

REMARKS

7/23/74

Reamed

MEASURES: 1"	L lead	10-1-1900
S from	Hillman	88.9 ft.
E from W line	Rockdale	6.1 ft.
N from S line	House	3.7 ft.

July 23, 1974 Renewed from the main to a point 8 ft.  
from the main.

8 ft. - 1" Copper tubing 1" x 1 1/4" Fig. 413

1" x 1" Lead connector XL

-----

- - -

January 21, 1957 Repaired leak at tap.

1 ft. of 1" copper tubing 1 1/4" x 1" cop. to I.f. cplg.

1 lb. wiping solder

-----

7/3/08 - West End Water Main Rehab Contract #4 - Perrina Const.

Renewed water service from main to property line

24.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 1" coupling

Inspected by Tim Ives, CDM

-----

[illegible]

## CHARGE OUTS

[illegible]