

9827

LOCATION: 400 Earle St

OWNER:

31-313

**MEASURES:**

W X Church St 206.5 ft

N X S Line Earle St 7.0 ft

E X W Line House 2.0 ft

1" Copper Service

06/27/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water Pressure 95

Distance from main to curb stop (ft) 10

Distance from curb stop to meter (ft) 34

Distance from curb face to curb stop (ft) 1.0

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 44

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball Valve Furnished: yes size 1"

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]