

APPLICATION No.: 9843

TAP CLEARED ✓

LOCATION: 18 Hall St.

OWNER: Lydia Cabral

DATE

BEF.

AFT.

REMARKS

9/11/61

reamed

MEASURES: 5/8" H lead Dec. 1, 1900

N from Rivet St. 164.3 ft.

W from E line Hall St. 7.2 ft.

N from S line House 11.4 ft.

July 9, 1962. Renewed from 1/2 ft. outside curb stop to meter inside building

14 1/2 ft. of 3/4" copper tubing type K, soft

1 lb. wiping solder

1 3/4" cop. to cop. stop, fig 415 -R.H.

1 sidewalk cut: 8' x 2' dirt

Frasier

Letendre

Sept. 11, 1961 Renewed from main to a point 3 ft. from main

3 ft. of 3/4" copper tubing 5/8" reused corp. cplg.

1 lb. wiping solder

June 6, 1995:

S & B Const. renewed service from newly installed 8" main to the curb stop Stock supplied & installed by contractor

19 ft 3/4" copper tubing 1-3/4" corporation tap

S & B Cont. to maintain cut

=====

[illegible]

CHARGE OUTS

[illegible]