

APPLICATION No.: 9902

TAP CLEARED

LOCATION: 15 Mosher St

DATE BEF. AFT. REMARKS

OWNER:

9/29/77 Ream

31-313

MEASURES: May 21, 1901

W X County St 121.5 ft

S X N Line Mosher St 8.4 ft

W X E Line House 8.5 ft

1" Copper Service

08/05/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 23.6

Distance from curb stop to meter (ft) 19.2

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 42.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

[illegible]