

APPLICATION No.: 9925

TAP CLEARED

LOCATION: 109 South St

OWNER:

31-313

MEASURES: 1" Copper Service

9/5/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 24

Distance from curb face to curb stop (ft) 2

Depth of service (Ft) 4.5

Total length of new pipe installed (ft) 24

Curb stop replaced: no corporation replaced: no

Ball valve replaced: yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 9925

TAP CLEARED 8406 1202.1

LOCATION: 109 South St.

OWNER: Bertha W. Shurtieff

MEASURES:

5/8" H lead July 19, 1901

E from Crapo St. 286.1 ft.

S from N line South St. 8.7 ft.

E from W line house 1.2 ft.

Jan. 20, 1983: 1 top section curb box

Feb. 13, 1984 - Renewed from $\frac{1}{2}$ ft. outside curb stop to a point 3.5 ft. inside curb stop.

4.0 ft. - 3/4" copper tubing

1 - 3/4" curb stop 1 stop box

2 - 5/8" x 3/4" lead to copper adaptor XXS

9/30/03 Renewed from main to property line. Stock:
33 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop
box; 5/8" x 3/4" lead-cop adapt. XXS; 5/8" x 3/4" Fig
413 Tap reamed

[illegible]

CHARGE OUTS

[illegible]