

APPLICATION No.: 9938

## TAP CLEARED

LOCATION: 58 Jenny Lind N.E. Cor. North

DATE

BEF.

AFT.

REMARKS

OWNER: Victor W Smith Jr.

1/30/85 TAP REAMED

MEASURES: 3/4"

N from

Hampton

201.4 ft.

W from E line

Jenny Lind

7.3 ft.

N from S line

House

8.5 ft.

Jan. 9, 1976 Renewed from 6" outside curb stop to 5 ft.  
inside curb stop.

✓ 5 1/2 ft. - 3/4" Copper tubing 3/4" curb stop

Caldwell Stop Box

2 - 5/8" x 3/4" lead to copper adaptor XXS

- - -

1/30/85:

1/30/85: Renewed from main to a point 3.0 ft.

✓ Stock: 3.0 ft. 3/4" copper tubing 1 3/4 x 5/8 lead to  
cop adapt. xxs 1 3/4 x 3/4 Fig. 413

=====

6/12/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed water service from main to property line

26 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;

1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

-----

[illegible]

## CHARGE OUTS

[illegible]