

APPLICATION No.: 9950

TAP CLEARED 8503-0009

LOCATION: 67 Jenny Lind

OWNER: Thos Coppinger

MEASURES: $3/4''$

| | | |
|---------------|------------|-----------|
| N from | Kempton | 334.0 ft. |
| E from W line | Jenny Lind | 6.8 ft. |
| N from S line | Barn | 7.0 ft. |

1/22/85: Renewed from 1/2' outside curb stop to a point
2.0 ft. Stock: 2.5 ft. 3/4" copper tubing 1 3/4"
✓ curb stop 1 #1 Caldwell stop box 2 3/4 x 5/8 lead to
cop adapt. comp. xxs

✓ 1/30/85: Renewed from main to a point 2.0 ft.
Stock: 2.0 ft. 3/4" copper tubing 1 3/4 x 5/8 lead
to cop adapt. xxs 1 3/4 x 3/4 Fig. 413

6/12/08 - West End Water Main Rehab Contract # 4 - Perrina Const
Renewed water service from main to property line
15 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

2

[illegible]

CHARGE OUTS

[illegible]