

Kempton St.

Florence St.

to

Palmer St.

PVI
1577

PART	KIND AND THICKNESS					JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP	CUSHION		BASE								
Full width	Cobble.											
	Endurite											
N. S. of track	Bit. Conc.	2"		C. Stone	6"				Warren Bros.	1914		Wood block
	Endurite											
In track	Bit. Conc.	2"		Concrete	6"				Warren Bros.	1914	428-28	along rails
Full width	Bit. Conc.	2"	Track space 1 1/2 gals } Cr. Stone 3" } Asp. Pen. }			outside of track space bit. conc laid over old pavement			D. P. W.	1946		Rails removed
" "	" "	1 1/2"				Laid over old pavement.			Warren Bros	1964		
Full Width										1991		Reclaimed Base
24'	Bit Conc	1 1/2"	Binder 2 1/2"			(State Aid Chap 90)			Capaldi Bros	1992		and Reconstruction

Library Bureau K68166

