

Kempton St.

Rockdale Ave. to Mill St. 1580

PART	KIND AND THICKNESS					JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP		CUSHION		BASE							
60' WIDE												
N. of N. track	Bit. Conc.	1 1/2"	Bit. Conc.	1"	1-3-6 Concrete 5 1/2"				City	1916	418A 54	Over
S. of Track	Warrenite	2"			Cr. Stone 6"				Warren Bros.	1924		Base by City
In track	Warrenite	2"			Grouted 6" Block.				Warren Bros.	1926		
Full width	Bit. Conc.	2 1/2"	Track space 24' wide Cr. Stone	3"	1 1/2 gals. Asp. Pen.	outside of track space bit. Conc. laid over old pavement			D.P.W.	1946		Rails removed.

Library Bureau K56165

Asphaltic Concrete Mixture laid Aug. 14, 1916

Top course

Bitumen	8.8%	58 lbs.
Sand + dust	62.7%	435 lbs.
Stone	28.5%	58 lbs.

Sand grading

Passing 200	12.7%
100	15.4%
50	29.9%
25	24.2%
10	13.0%
5	11.4%
2.5	6.4%
1.25	7.0%

Binder Course

Bitumen	7.0%	45 lbs.
Sand	31.0%	200 lbs.
Stone	62.0%	400 lbs.