

Summer St.

Kempton St.

to

Mill St.

P4 2700

PART	KIND AND THICKNESS					JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP		CUSHION		BASE							
Full width	Cobble.											
	Endurite											
E+W. of track	Bit. Conc.	2"			C. Stone.	6"			Warren Bros.	1914		Wood blocks
	Endurite											
In track	Bit. Conc.	2"			Concrete	6"			Warren Bros.	1914		along rails
In track	Bit. Conc.	2"			Laid over old base				D. P. W.	1943		Rails removed
Bet. curbs	Bit. Conc.	1 1/2"			Laid over old pavement				D. P. W.	1949		
24' Wide	" "									1966		

