

Summer St.

Campbell St.

to

Willis St.

PUH 2708

PART	KIND AND THICKNESS						JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP		CUSHION		BASE								
Fullwidth	Cobble												
E+W.of track	Endurite Bit. Conc. 2"				C. Stone 6"					Warren Bros.	1914		Wood blocks
In track	Endurite Bit. Conc. 2"				Concrete 6"					Warren Bros.	1914		along rails
In Track	Bit. Conc. 2"		Laid over old base.							D. P. W.	1943		Rails removed.
Bet. curbs.	Bit. Conc. 1 1/2"		Laid over old pavement							D. P. W.	1949		
24' WIDE	" "										1966		

