

Oct. 4, 1946 ✓

#22270 N.B. Reconstruction Corp.
E.S. Belleville Ave., N. of Tallman St.

Please install 3" C meter & 3" Copper Ser.
sto supply Mfg. Plant.

LABOR 104.28 CART. 10.00 COMP. 12.00 TAP. MACH 7.50

N X N LINE OF NYE ST. 68.6

EXW LINE OF BELLEVILLE AVE 14.

S X N LINE OF BUILDING 381.7

2 CUTS IN STREET 13 X 2 1/2 5 X 2 Endeavite

L A I D NOV-1-1946

OVER

3 on 18 tap sleeve A.P.S.	35.97
3" tap gate claw	19.31
4" cost. Pump Gate box 205 lb.	33.92
2 3" square risers 217 lbs. @ .16 ^{1/4}	
1 2" " " 75 lbs. @ .16 ^{1/4}	12.00
3' wooden box frame.	25.
1 cover	32.-
15 lbs. leadite @ .15	2.25
1 lb. braided gasket .25	.25
54 ft. of 3" cop tube. K @ 1.34	72.36
1 brass caulking nipples	6.00
2 3" cop to cop coups.	
Fig. A 1677 1775 @ 1.65	3.30
Plumber	8.10
9 ft Hair Felt.	4.86
(272 ft. @ .18)	