

Dec. 16, 1949

#23024

Housing Authority

S.S. Nash Rd., W x Stanley St.

Please install 1" City Meter & 1½" Copper service to supply housing units. temp. service to be laid by Dept. at City's expense.

To be disc. when other services are in. 45.2

W x W Line Stanley St.

N x S " Nash Rd. 7.5

E x W " Bldg. 2.5

Laid Dec. 15-1949

(Over)

No charge out

42' 6" of 1 $\frac{1}{2}$ " copper tubing type K	-----	
1-1" Corporation fig. 438	-----	
1-1 $\frac{1}{2}$ " Co. to cop. stop fig. 415	-----	
1-C.I. top box (complete)	-----	
Use of Compressor	-----	9.00
Carting	-----	2.00
Labor <i>15% not included</i>	-----	30.14
1-Street cut on Nash Rd. 10' x 2' Warrenite---		