

Jos. Perry, Inc., 906 Hathaway Rd.

July 11, 1962

#26157

Quaker Oats

S.S.#1 Hillman St., E x Railroad
Tracks.

Please install 10" C.I.C.L.fire
supply to supply plant. Replaces 8" pipe from
gate W x Railroad Tracks.

Measures of 8" All Bell Gate Valve:

11.7 ft. N x S line Hillman St.

3.8 ft. W x E " No. Water St.

9.0 ft. W x West Railroad Track

Work done July 3, 1962

(over)

| | |
|--|-------|
| 1 10"x8" increaser, Bell & Spigot, Cement Lined. | |
| 1 10" solid sleeve..... | \$ |
| 100 lbs. caulking lead..... | \$ |
| 24 lbs. leadite..... | \$ |
| 3 lbs. braided jute..... | \$ |
| Carting..... | 5.-- |
| Labor..... | 17.64 |

29" of 10" pipe inside

10" gate