

380 So. Worcester St.
Norton, Mass. 02766

October 30, 1968

#27872

Fernandes Twin-City Realty Corp.
E. S. Rodney French Blvd. (W)
N. X. Woodlawn St.

Please install 8" C. L. C. I. Fire Supply
service to supply Super Market. Tap 12" main in
Rodney French Blvd. W.

Measures of 8" A. P. Smith Tapping Gate Valve:

N x N line Woodlawn Street	374.5
W x E " Rod. French Blvd. (W)	78.0
N x S " Building	60.5
Building to Property Line	48.0

Main is 78 ft. W x E line

Work done May 28, 29 & 30, 1969

See Ser. #27873 for cuts - Both in same trench

82.2' of 8" Cast Iron Cement Lin Pipe	
@ 3.25 ft.	\$ 267.15
Labor.	\$ 217.51
1 12"x12"x8" A. P. Smith Tap. Sleeve .	\$ 138.96
1 8" Tapping Gate Valve, O-ring.-Dar..	\$ 144.60
1 8" C. I. Gate Box, Complete, 245#.	\$ 66.15
1 8" 1/16 Bend, B & S. Cem. Lin. . . .	\$ 28.28
Carting.	\$ 30.00
A. P. Smith Drilling Machine Use . . .	\$ 40.00
73 Lbs. Mineralead @ .18 lb.	\$ 13.14
4 1/2 lbs. Yarning Asb. Rope @ 1.98 lb. .	\$ 8.91
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 2 hrs. @ 6.00 hr. . .	\$ 12.00
1 Sidewalk cut: 4' x 4' Cement	
@ 5.75 sq. ft.	\$ 10.24
Supervision.	\$ 43.50

\$1041.44