

128 Hathaway Rd.

5

October 15, 1971

#28546

Novelty Homes, Inc.

N. S. Portland St., W. x Brock Ave.

Please install 1" copper service to supply
one family cape. Meter: inside cellar wall.
Service from Portland Street.

Measures of 1" Curb Stop:

W x W line	Brock Ave.	359.6 ft.
S x N "	Portland St.	5.0 ft.
W x E "	House	2.6 ft.
S x S "	"	31.0 ft.

Main is 26 ft. S x N line.

Work done November 16, 1971

54 Ft. - 1" Copper total (26' out: 28' ins.)

21 ft. by City @ 1.30'	\$ 27.30
Labor.....	\$ 72.94
1 1" Hayes Corporation.....	\$ 8.50
1 1" Hayes Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 10' x 2½' Warr. @ 1.78' + 5/00\$	22.80
Sidewalk cut: 10' x 2½' Dirt.....	\$ N/C
	\$ 205.54