

✓ el. 675-0193 Whaling City Cable TV, 700 Kempton St.

Oct. 10, 1986 P.O. Box F921, N.B. 02742

#30664 N.S. Potter St. E x Hathaway Blvd.

82

Please install 1" copper serv. to supply computer bldg.
From Potter St. Meter in box on taker's land. Ace Asphalt
to dig & maintain trench.

Measures of 1" Curba Stop:

W x W line Turner St.	170.0 ft.
S x N line Potter St.	4.3 ft.
E x W line Anchor fence (prop line)	27.0 ft.

LINE SERVICE. No bldg. yet - to install
Work done Oct. 31, 1986 meter pit.

Main is 32 ft. S x N line

32 ft. - 1" Copper(to prop line)		
@ 2.85'.....	\$	91.20
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.	\$	8.00
Labor.....	\$	46.56
Turn on charge.....	\$	15.00
		<hr/>
	\$	239.97

Ace Asphalt dug, backfilled & will
maintain trench.

2-1" cplgs. given 2/9/87 Rolmac Plumb.