

#28131

April 9, 1970

City of New Bedford

E. S. Hathaway Blvd., S x Nemasket
St.

Please install 8" FIRE SUPPLY service to
supply High School.

Measures of 8" O-ring All Bell Gate Valve:

S x S line Nemasket Street	76.0
E x W " Hathaway Blvd.	15.5

Work done July 19, 1969

68' of 8" C. I. Cem. Lin. Pipe, B & S	
@ 3.90 ft.	\$ 265.20
Labor.	\$ 39.72
1 8" O-Ring All Bell Gate - Darling.	\$ 128.28
1 8" C. I. Gate Box, Complete - 245#	\$ 69.10
1 8" Cast Iron Plug.	\$ 6.77
35 lbs. Mineralead @ .24 lb.	\$ 8.40
2½ lbs. Asbestos Yarning Rope @ 2.10#	\$ 4.73
Carting.	\$ 10.00
Motocrane Use: 3 hrs. @ 10.50 hr.	\$ 31.50
Loader Use: 1 hour.	\$ 7.00
Supervision.	\$ 7.94
	\$ 578.64

All cuts maintained by Contractor