

#28133

April 9, 1970

City of New Bedford

E. S. Hathaway Blvd.

S x Hapwell St.

Please install 8" C.I.C.L FIRE SUPPLY service
to supply High School.

Measures of 8" O-ring All Bell Gate - Darling

S x S	line Hapwell St.	8.3
E x W	" Hathaway Blvd.	15.2

Work done July 19, 1969

69' of 8" C. I. C. L. Pipe @ 3.90'.	\$ 269.10
Labor.	\$ 39.72
1 8" O-ring All Bell Gate - Darling.	\$ 128.28
1 8" C. I. Gate Box, Complete - 245#	\$ 69.10
1 8" Cast Iron Plug.	\$ 6.77
35 lbs. Mineralead @ .24 lb.	\$ 8.40
2 1/4 lbs. Asbestos Yarning Rope @ 2.10#	\$ 4.73
Carting.	\$ 10.00
Motocrane Use: 3 hrs. @ 10.50 hr.	\$ 31.50
Loader use: 1 hour.	\$ 7.00
Supervision.	\$ 7.94
	\$ 582.54

All cuts maintained by Contractor