

APPLICATION No.: 17402

TAP CLEARED 8605-0013

LOCATION: 39 Summit W.S. 39 S. of Hillman

OWNER: Fred B

MEASURES: 3/4"

09/02/1919

S from	Hillman	70.3 ft.
E from W line	Summit	6.4 ft.
N from S line	House	1.8 ft.

1/27/86: Renewed from 1/2' outside curb stop to prop line.
Stock: 5.6ft. 3/4" copper tubing 1 - 3/4 curb stop
1 - Caldwell stop box 2 - 3/4x5/8 lead to cop adapt. xxs.
gas line runs N & S in =====
sidewalk 2 ft. from prop line

10-28-99 DW White renewed from main to curb stop.
Stock: 9 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" Fig. 413.
DW White to maintain cut.

8/22/08 - West End Water Main Rehab Contract # 4 -Perrina Const
Renewed service from main to a point 6 ft
6 ft - 1" copper tubing; 1 - 1" corp. tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

DATE

BEF.

AFT.

REMARKS

10-28-99 Tap reamed

[illegible]

CHARGE OUTS

[illegible]