

APPLICATION No.: 5

TAP CLEARED 85-41-2023

LOCATION: 15 Anthony St.

OWNER: James M. Quinn

MEASURES: 3/4" L lead Oct.29,1896

W from Anthony St. 70.2 ft.

N from S line Grove St. 6.7 ft.

W from W line house 9.9 ft.

10/10/85: Renewed from main to a point 1.0 ft.

Stock: 1.0 ft. 3/4" copper tubing 1 - 3/4x5/8 lead to cop adapt.
 xxs 1 - 3/4x5/8 Fig. 413

12/2/85: Renewed from 1/2' outside curb stop to prop line.
Stock: 4.0 ft. 3/4" copper tubing 1 - 3/4" curb stop
1 - Caldwell stop box 2 - 3/4 x 5/8 lead to cop adapt. xxs.

5-21-09 - City crew renewed service from main to curb stop
8 ft - 3/4" copper tubing; 1 - 5/8" Fig. 413; Tap reamed
Foreman: Manny Rose III

DATE _____

BEF.

AFT.

REMARKS

10/10/85:TAP

REAMED

5-21-09

Tap reamed

METER HISTORY

CHARGE OUTS

[illegible]