



December 20, 2011

Ronald H. Labelle
Commissioner - Department of Public Infrastructure
1105 Shawmut Avenue
New Bedford, MA 02746

RE: Traffic Signal Improvements - New Bedford - County Street and Cove Street - Submittal #1

Dear Mr. Labelle:

Please see the attached submittal information for the following material/quantities for the above referenced project. Please return a copy marked with any corrections or approved. The orders for the material shall remain on hold pending your written approval.

Item #	QTY	Item Description	Item/Part #	Manufacturer
811.22	2	Precast Hand Hole - 12x24"	HH - 12" X 12"	Arrow
	2	12"x24" Frame	8013Z1	East Jordan
	2	12"x24" Cover ("MassDOT")	801355	East Jordan
811.31	2	Precast Hand Hole - 12x12"	HH - 12" X 12"	Arrow
	2	12"x12" Frame	801211	East Jordan
	2	12"x12" Cover ("MassDOT")	801253	East Jordan
815.1	2	7' aluminum signal pole, gloss black	X PB-5100-07-P33	Pelco
	2	9' aluminum signal pole, gloss black	X PB-5100-09-P33	Pelco
	4	Octagonal aluminum signal base, gloss black	PB-5349-1S-GL-P33	Pelco
	4	Precast Traffic Signal Foundation	SPF - 1'-8" X 1'-8"	Arrow
	2	3' diameter x 6' deep foundation (wet sandy)	(MassDOT Standard)	n/a
	1	P Cabinet, natural finish	EL712	Siemens
	1	TS2T1 controller	M50, TS2T1	Siemens
	1	MMU	MMU-16E	EDI
	1	Dial up Modem	SM336	GDI
	4	Dual Channel Loop Amplifier	LMD622T	EDI
	2	2ch phase selector	762	GTT
	3	One way optical detector	711	GTT
	1	Confirmation strobe, clear lens	IS3220HC	Whelen
	4	12", 3section aluminum signal head, black, with tunnel visors	SG-103A-2C11-BBB-000	Siemens