

Summer St.

Elm St. to

pvt 2697
Middle St.

PART	KIND AND THICKNESS						JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP		CUSHION		BASE								
Full width	Cobble												
E & W. of track	Endurite	2"			Cr. Stone 6"					Warren Bros.	1917	473-51	
In track	Endurite	2"			Concrete 6 1/2"					Warren Bros	1917	473-51	
In track	Bit. Conc.	2"	Laid over old base.							D. P. W.	1943		Rails removed.
Bet. curbs	Bit. Conc.	1 1/2"	Laid over old pavement							D. P. W.	1949		
24' WIDE	"	"									1966		

Library Bureau K56166

