

Summer St.

Mill St.

to North St.

PM 2701

PART	KIND AND THICKNESS					JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP	CUSHION		BASE								
24' WIDE												
Full width	Cobble											
	Endurite											
E+W. of track	Bit. Conc. 2"			C. Stone	6"				Warren Bros	1914		Wood blocks
	Endurite											} along rails.
In track	Bit. Conc. 2"			Concrete	6"				Warren Bros	1914		
In track	Bit. Conc. 2"	Laid over old base.							D. P. W.	1943		Rails removed.
Bet. curbs	Bit. Conc. 1 1/2"	Laid over old pavement							D. P. W.	1949		
										</		

