

put 2704

Summer St.

Maxfield St.

to

Sycamore St.

PART	KIND AND THICKNESS					JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP	CUSHION		BASE								
24' WIDE Fullwidth	Cobble.											
E & W. of track	Endurite Bit. Conc. 2"			C. Stone	6"				Warren Bros	1914		Wood blocks
In track	Endurite Bit. Conc. 2"			Concrete	6"				Warren Bros	1914		along rails.
In track	Bit. Conc. 2"	Laid over old base.							D. P. W.	1943		Rails removed
Bet. curbs	Bit. Conc. 1 1/2"	Laid over old pavement							D. P. W.	1949		

Library Bureau K66166

