

Summer St.

Sycamore St. to Smith St.

p4 2705

PART	KIND AND THICKNESS					JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP	CUSHION		BASE								
24' WIDE												
Full width	Cobble.											
	Endurite											
E. & W. of track	Bit. Conc.	2"		C. Stone	6"				Warren Bros.	1914		Wood blocks
	Endurite											} along rails
In track	Bit. Conc.	2"		Concrete	6"				Warren Bros.	1914		
In track	Bit. Conc.	2"	Laid over old base.						D. P. W.	1943		Rails removed
Bet. curbs.	Bit. Conc.	1 1/2"	Laid over old pavement						D. P. W.	1949		

