

Water St

Gifford St

to

Division St.

put 2947

PART	KIND AND THICKNESS					JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP	CUSHION		BASE								
24' WIDE												
E. & W. of track	Stone block	Sand		Concrete 1-3-5 Concrete			3.85	City	1909			See Copy of Gifford road for details of Construction Blocks laid on side
									1916	334-9		Laid over old conc.
Full width	Wood-Block 3 1/2"	1-3 Mortar	1/2"	"		Pitch & Sand		City	1917			
Full width	Warrant 2"	Brt. binder	over old 2 1/2"	concrete				Warren Bros	1935			Removed wood block
" "	Bit. Conc. 2"	Laid over old pavement	+ car track					D.P.W.	1947			

Library Bureau K66188

