

6 pps +
KILLED

May 14, 1945

#22097 Fish Plant, Wharf Commission (Homer's Wharf)
N. S. Homer's Wharf

Please install 2" City meter & 2" copper
service to supply Fish Plant. Replaces
Serv. 21994- to be discontinued.

4.7 W. x W. line of Main Bldg
3.2 N. x S. line of Main Bldg

1- 2" Copper to Outside I. P. S. Coupling	1.50
2- 2" Brass Coupling Nipples	10.00
1- 2" Darling Gate Valve all bell	9.24
1- 4" C. I. Plug Tapped 2"	3.00
1- 4" Caldwell Gate Box	5.35
1- 2" Copper to Copper elbow	1.65

15 ft. 2" Copper-Tubing Type K.	12.00
1/2 spool Solder	.60
Carting	2.00
Plumbers Bill Labor	9.00
Labor - for Excavation	44.40
Laid 5/11/45	