

March 19, 1946

#22150 Dartmouth Finishing Corp.  
N.S. Cove St., E. of Harbor St.

Please install 8" Fire supply to supply  
mfg. plant.

E. x E. line of Roosevelt St.  
N. x S. line of Cove St.  
above for tapping gate

11.0  
19.5

S. x N. line of Cove St.  
W. x E. line of Building

5.9  
19.5

1- 12X12X6 Tapping sleeve.	39.25
1- 6" Darling Top Gate	34.45
1- 6" Gate Box 233 lbs.	34.95
1- 6 X 5 Increaser	9.41
1- 5 X 5 X 6 Branch B.	
1- 5" Darling Gate Valve all bell	49.73
1- 5" Gate Box 233 lbs	34.95
1- 5" offset W.W.E.	
40' 5" Sand Cast Pipe @ 1.55	62.00
71 lbs caulking lead	10.65
35 lbs leadite @ .15	5.25
4 lbs basket	1.00
Pipe strap	3.90
1- Cut in Road 34' X 3' Tr	
1- Cut in Sidewalk 7' X 4' Concrete	
Compressor	52.50
tapping machine	10.00
Caulking	15.00
Labor	251.13

Laid May 24, 1946