

April 23, 1948

#22564

Oscar A. Lariviere

S.E. Cor. #598-600 Cottage St.,
x Robeson St.

Please install 1" City Meter & 1"
Copper Service to supply store & tenements.
To replace 3/4" Ser. #8946.

15-14

ExE Line Cottage St.

39.2

NxS " Robeson St.

7.5

WxE " Bldg.

11.9

1-Side walk cut 5'x2' concrete

1-Street cut 5'x2' Pav. mnc.

(over)

Qty 4-26-48

20 ft. of 1" corr typk"
1-1" stop for cap. Fig. 415
1-1" Corporation for cap. Fig. 438
with comp. nut Fig. 438-A
1-stop bar (complete)
3 hrs. or more
Casting
Labor
2.00
34.66