

APPLICATION No.: 15914

TAP CLEARED 8915-0050

LOCATION: 322 Maple Cor. Palmer

OWNER: E.A. Wimming

MEASURES:

5/8"

W from

N from S line

E from W line

Rounds S

Maple

House

153.2 ft.

8.6 ft.

14.7 ft.

4/10/89: Renewed from 1ft. outside curb stop to a point 3 ft.

Stock: 4ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 2-3/4x5/8 lead to cop adapt. xxs

10/19/00 Renewed from newly installed 8" main to property line.

Stock: 16.5 ft. - 3/4" copper tubing; 1 - 3/4" curb stop; 1 -

Caldwell stop box; 1 - 5/8" x 3/4" lead to cop. adapt. XXS

1 - 3/4" Corporation tap

07/28/2014 City crew renewed service from curb stop to meter

Stock: 26ft - 3/4" copper tubing; 1 - Caldwell stop box;

1 - 3/4"x5/8" lead to copper adapt R.Aguar

[illegible]