

APPLICATION No.: 19837

TAP CLEARED

LOCATION: 58 Hanson

OWNER:

MEASURES:

5/8"

N from	Wood St.	85.8 ft.
W from E line	Hanson St.	8.3 ft.
N from S line	House	2.4 ft.

Feb. 21, 1974 Renewed from 6" outside curb stop to a point 4 $\frac{1}{2}$ ft.

5 ft. - 3/4" Copper tubing
Stop Box

3/4" Curb Stop
2 wipe joints

1/7/08 - Renewed from main to a point 2 ft. Will go back at a later date to renew from main to property line
2 ft - 3/4" copper tubing; 1 - 3/4" lead to cop adapt. xs;
1 - 3/4" lead to cop adapt. xs; 1 - 5/8" Fig. 413. Tap reamed

Foreman: Danny Perry

1/09/08 - Renewed from main to property line

29 ft -3/4" copper tubing; 1 -3/4" curb stop; 1 Caldwell stop
box; 1 -3/4" lead to cop adapt. xs Foreman: Dan Perry

5/12/11 - City crew renewed water service curb stop
to meter - paid by homeowner

21 ft - 3/4" copper tubing; 1 -3/4" curb stop
Foreman: Danny Perry

DATE _____

BEF.

AFT.

REMARKS

1-7-08	8.00
--------	------

Dig Safe #

2008-020-0375

1-7-08

Tap reamed

5/12/11	8:00
---------	------

2011-2009044

[illegible]

CHARGE OUTS

[illegible]