

APPLICATION No.: 21530

TAP CLEARED ✓

LOCATION: S.S. 44 Milton E of Jenny Lind

OWNER: Wm F. Mason

MEASURES:	3/4"	L lead	7-7-31
	E from	Jenny Lind	243.2 ft.
	N from S line	Milton	5.8 ft.
	W from E line	House	2.7 ft.
	Lain with drain		

March 23, 1970 Renewed from the 1/2 ft. outside curb stop to inside the building.

24 ft. - 3/4" Copper tubing ( 16 ft. inside)

3/4" Curb stop

2/7/78: Renewed from main to the curb stop. 9 ft. - 3/4" copper; 3/4" curb stop; 5/8" x 3/4" Fig. 413; Caldwell stop box

*Curb box moved 1 ft. to the south*

6/16/08 - West End Water Main Rehab Contract # 4 - Perrina Const. Renewed water service from main to a point 6 ft 6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer Inspected by Tim Ives, CDM

[illegible]

## CHARGE OUTS

[illegible]